

City of Temecula
DEPARTMENT OF PUBLIC WORKS
PROJECT STATUS REPORT
November 28, 2023

PARKS AND RECREATION PROJECTS

Community Recreation Center Splash Pad & Shade Structures, PW21-07

Description: This project provides for the conversion of the CRC's wading pool into a splash pad, and the addition of shade structures in the area.

Cost: \$1,100,000

Status: Construction contract is out to bid. Bid Opening is scheduled for November 30, 2023.

Dog Park Renovation, PW21-14

Description: Design and construct a dog park including a small dog pen and large dog pen at Michael "Mike" Naggar Community Park.

Cost: \$1,040,000

Status: The City received additional funding through American Rescue Plan Act (ARPA) on July 26, 2023. Contract documents are under review.

Murrieta Creek Improvements – Trail Lights, PW21-13

Description: This part of the project involves installing 27 solar lights along the Murrieta Creek trail on the east side of the creek from Rancho California Road to First Street.

Cost: \$200,000

Status: Riverside County Flood Control Permit submitted as of January 4, 2023. A US Army Corps of Engineers (USACE) 408 permit is required and an application has already been submitted

Park Restroom Renovations, Expansion and Americans with Disabilities Act (ADA), PW17-06

Description: Renovation of various park site restroom facilities, including Ronald Reagan Sports Park North/South Ball Field (new roof, cabinets, fixtures, and other building improvements), Vail Ranch Park and Long Canyon Creek Park.

Cost: \$1,127,800

Status: Project is ongoing. Ronald Reagan Sports Park North/South Ball Field Restroom building is currently in the design phase and the project will be advertised for construction bids in Fall 2023, with construction in Winter 2023/34. Vail Ranch Park, PW23-06, and Long Canyon Creek Park, PW23-18, are in the scoping phase.

City of Temecula
DEPARTMENT OF PUBLIC WORKS
PROJECT STATUS REPORT
November 28, 2023

PARKS AND RECREATION PROJECTS (*Continued*)

Ronald Reagan Sports Park Skate Park, PW22-07

Description: Remove and replace the existing skate park and install state-of-the-art skate plaza elements

Cost: \$4,060,000

Status: Project is in the conceptual design stage.

Pickleball Courts, PW21-03

Description: Design and construct new, dedicated pickleball courts at Ronald Reagan Sports Park.

Cost: \$3,300,878

Status: Project is at 90% design stage. Construction bidding is anticipated to be early 2024.

Playground Equipment Enhancement and Safety Surfacing

Description: Re-design, enhancement of playground equipment, and safety surfacing to comply with current state and federal regulations and enhance the quality of the parks.

Cost: \$1,477,649

Status: New themed playground equipment will be installed in four parks in Fall 2023. These parks are: Redhawk Community Park, Calle Aragon Park, Temecula Creek Trail Park, and Long Canyon Creek Park

Ronald Reagan Sports Park Hockey Rink, PW22-06

Description: This project will include the renovation of the existing hockey rink to install new flooring material, arena style roof structure, bleachers, and various ADA compliance improvements.

Cost: \$2,085,000

Status: The City recently received submittals from two design build teams that responded to the RFQ posted on PlanetBids. In the near future, the City will post a RFP on PlanetBids for the two design build teams to respond to. Design is anticipated to begin Q1 2024.
